SFMTA's School Traffic Calming Program Progress Update

San Francisco
County Transportation
Authority

Community Advisory Committee - Agenda Item 7
October 28, 2026

SFMTA's School Traffic Calming Program – Introduction to Progress Update

In November 2025, the Transportation Authority allocated $2 million to SFMTA for School Traffic Calming FY26

- $300,000 to conduct walk audits
- $1.7 million in implementation funds placed on reserve, to be released by the Board pending:
  - Completion of 10 school walk audits
  - Identification of measures to be implemented
  - Presentation demonstrating progress in delivering on the backlog of measures for the school traffic calming program

This presentation fulfills this special condition to release funds on reserve.

SFMTA's School Traffic Calming Program – Upcoming Items

November 17 – Street Safety Initiative annual hearing at Transportation Authority Board meeting, including update on new residential traffic calming program with a school area focus

December 8 – Transportation Authority Board meeting, with anticipated SFMTA Prop L requests for:

- Release of reserved $1.7 million in FY26 implementation funds
- Allocation of $2 million for FY27 program

School Traffic Calming Program: Progress Update

Transportation Authority Board CAC

October 28, 2026

Program History

Schools Engineering Program – 5 walk audits per year (Prop K)

- 2019-20 School Year – Walk audits completed at 5 schools
- 2021-22 School Year – Walk audits completed at 5 schools
- 2022-23 School Year – Walk audits completed at 7 schools

School Traffic Calming Program – 10 walk audits per year (Prop L)

- 2024-25 School Year – Walk audits completed at 10 schools
- 2025-26 School Year – Walk audits completed at 11 schools
- 2026-27 School Year – Walk audits planned at 11 schools

Schools Engineering Program cycles included three components:

1. Traffic Operations - New and Upgraded Signs and Markings
2. Loading Zone Traffic Calming
3. Walk Audits (5 per year)

School Traffic Calming Program cycles include only Walk Audits (10 per year)

*2020-21 Cycle skipped due to COVID

*2023-24 Cycle skipped during transition from Prop K to Prop L and program revisions

2019-20 School Year – Walk Audits Status Update

No	School	Supervisor District	Notes/Updates
1	Galileo HS	2	Walk audit on 7/20/20; Final report distributed. All recommended improvements complete **(15 of 15).**
2	Rosa Parks ES	5	Walk audit on 3/5/20; Final report distributed. All recommended improvements complete **(38 of 38).**
3	Tenderloin ES	6	Walk audit on 3/20/20; Final report distributed. All recommended improvements complete **(13 of 13).**
4	Mission HS	8	Walk audit on 12/4/19; Final report distributed. All recommended improvements complete **(16 of 16).**
5	Martin Luther King Jr MS	9	Walk audit on 2/18/20; Final report distributed. All recommended improvements complete **(20 of 20).**

2019-20 School Year – Other Sub-Programs Status Update

Signs and Markings

- 69 recommended improvements at 41 school locations – **All work complete**

Loading Zone Traffic Calming

- 29 recommended improvements at 20 school locations – **All work complete**

2021-22 School Year – Walk Audits Status Update

No	School	Supervisor District	Notes/Updates
1	Lawton Alternative ES	4	Walk Audit conducted 3/10/22; Final report distributed. All recommended improvements complete **(17 of 17).**
2	Chinese Immersion School at DeAvila ES	5	Walk Audit conducted 5/17/22; Final report distributed. All recommended improvements complete **(18 of 18).**
3	Aptos MS	7	Walk Audit conducted 5/13/22; Final report distributed. Implementation of recommended improvements is in progress **(14 of 15 complete).** Remaining improvements pending installation by SFPW Operations
4	Paul Revere ES	9	Walk Audit conducted 4/27/22; Final report distributed. Implementation of recommended improvements is in progress **(21 of 23 complete)**. Remaining improvements pending installation by SFPW Operations
5	Mission Preparatory ES	10	Walk Audit conducted 3/24/22; Final report distributed. All recommended improvements complete **(21 of 21).**

2021-22 School Year – Other Sub-Programs Status Update

Signs and Markings

- 50 recommended improvements at 45 school locations – **All work complete**

Loading Zone Traffic Calming

- 37 recommended improvements at 26 school locations – **33 of 37 complete**

Remaining improvements pending installation by SFPW Operations

2022-23 School Year – Walk Audits Status Update

No	School	Supervisor District	Notes/Updates
1	New Traditions ES	5	Walk Audit conducted 3/20/23; Final report distributed. Implementation of recommended improvements is in progress (9 of 10 complete). Remaining improvements pending installation by SFPW Operations
2	Immaculate Conception Academy HS	8	Walk Audit conducted 3/30/23; Final report distributed. Implementation of recommended improvements is in progress (17 of 18 complete). Remaining improvements pending installation by SFPW Operations
	Joint Walk Audit		
3	Saint James Catholic School	8	
4	Everett MS	8	Walk Audit conducted 4/5/23; Final report distributed. All recommended improvements complete (31 of 31).
	Joint Walk Audit		
5	Sanchez ES	8	
6	Thomas Starr King ES	10	Walk Audit conducted 4/6/23; Final report distributed. Implementation of recommended improvements is in progress (23 of 24 complete). Remaining improvements pending installation by SFPW Operations
7	Drew HS	2	Walk Audit conducted 4/24/23; Final report distributed. All recommended improvements complete (18 of 18).

2022-23 School Year – Other Sub-Programs Status Update

Signs and Markings

- 67 recommended improvements at 46 school locations – **All work complete**

Loading Zone Traffic Calming

- 29 recommended improvements at 21 school locations – **0 of 29 complete**

  Scope was postponed due to ongoing backlog at SFPW. All recommended improvements are in final design/approval by SFMTA with anticipated completion in Dec 2026. Construction delivery method to be determined in early 2027 and may shift to a JOC contract if SFPW production capacity remains unchanged.

2024-25 School Year – Walk Audits Status Update

No	School	Supervisor District	Notes/Updates
1	Cesar Chavez ES	9	Walk Audit conducted 3/20/25; Final report distributed. All recommended improvements complete (21 of 21).
2	Dr. Charles Drew ES	10	Walk Audit conducted 3/24/25; Final report distributed. Implementation of recommended improvements is in progress (18 of 22 complete). Remaining improvements pending final design/approval by SFMTA
3	Commodore Sloat ES	7	Walk Audit conducted 4/7/25; Final report distributed. All recommended improvements complete (21 of 21).
4	Alvarado ES	8	Walk Audit conducted 4/9/25; Final report distributed. Implementation of recommended improvements is in progress (14 of 23 complete). Remaining improvements pending final design/approval by SFMTA
5	Dianne Feinstein ES	4	Walk Audit conducted 4/11/25Final report distributed. Implementation of recommended improvements is in progress (13 of 16 complete). Remaining improvements pending final design/approval by SFMTA
6	Argonne ES	1	Walk Audit conducted 4/18/25; Final report distributed. Implementation of recommended improvements is in progress (16 of 17 complete). Remaining improvements pending final design/approval by SFMTA
7	Redding ES	3	Walk Audit conducted 4/22/25; Final report distributed. Implementation of recommended improvements is in progress (12 of 14 complete). Remaining improvements pending final design/approval by SFMTA
8	Monroe ES	11	Walk Audit conducted 4/23/25; Final report distributed. Implementation of recommended improvements is in progress (12 of 16 complete). Remaining improvements pending final design/approval by SFMTA
9	Claire Lilienthal (Madison Campus) ES	2	Walk Audit conducted 5/8/25; Final report distributed. Implementation of recommended improvements is in progress (13 of 16 complete). Remaining improvements pending final design/approval by SFMTA
10	Bessie Carmichael K-5 Filipino Education Center ES	6	Walk Audit conducted 5/12/25; Final report distributed. Implementation of recommended improvements is in progress (9 of 11 complete). Remaining improvements pending final design/approval by SFMTA

2025-26 School Year – Walk Audits Status Update

No	School	Supervisor District	Notes/Updates
1	Abraham Lincoln HS	4	Walk Audit conducted 3/25/2026. Draft recommended traffic calming measures include 12 devices on 7 blocks.
2	Dolores Huerta ES	8	Walk Audit conducted 3/25/2026. Draft recommended traffic calming measures include 7 devices on 5 blocks.
3	Balboa HS	11	Walk Audit conducted 4/7/2026. Draft recommended traffic calming measures include 6 devices on 4 blocks.
4	James Denman MS/Leadership Charter HS Joint Walk Audit	11	
5	Saint Brigid ES/MS	2	Walk Audit conducted 4/15/2026. School closed permanently in late June 2026.
6	Bryant ES	9	Walk Audit conducted 4/17/2026. Draft recommended traffic calming measures include 8 devices on 6 blocks.
7	Presidio MS	1	Walk Audit conducted 5/4/2026. Draft recommended traffic calming measures include 5 devices on 3 blocks.
8	Gordon J. Lau ES	3	Walk Audit conducted 5/20/2026. Draft recommended traffic calming measures include 1 device (RRFB) on Washington St.
9	Chinese American International ES/MS	7	Walk Audit conducted 5/28/2026. Draft recommended traffic calming measures include 13 devices on 6 blocks.
10	Junipero Serra ES	9	Walk Audit conducted 5/29/2026. Draft recommended traffic calming measures include 8 devices on 5 blocks.
11	John O'Connell HS	9	Walk Audit conducted 6/3/2026. Draft recommended traffic calming measures include 4 devices on 4 blocks.

Traffic Calming Details

Draft Recommended Traffic Calming Devices – 62 Total Measures*

No.	School	Supervisor District	Location	Device Type	Device Detail	Quantity	Street Width (ft)
1	Abraham Lincoln HS	4	Quintara St, 22nd Ave to 23rd Ave (1300 block)	Speed Hump	n/a	1	50
2	Abraham Lincoln HS	4	Quintara St, 23rd Ave to 24th Ave (1400 block)	Speed Hump	n/a	1	50
3	Abraham Lincoln HS	4	22nd Ave, Quintara St to Rivera St (2100 block)	Speed Hump	n/a	2	40
4	Abraham Lincoln HS	4	22nd Ave, Rivera St to Santiago St (2200 block)	Speed Hump	n/a	2	40
5	Abraham Lincoln HS	4	22nd Ave, Santiago St to Taraval St (2300 block)	Speed Hump	n/a	2	40
6	Abraham Lincoln HS	4	24th Ave , Rivera St to Santiago St (2200 block)	Speed Hump	n/a	2	40
7	Abraham Lincoln HS	4	24th Ave , Santiago St to Taraval St (2300 block)	Speed Hump	n/a	2	40
8	Dolores Huerta ES	8	Chenery St, Randall St to Fairmont St (100 block)	Speed Hump	n/a	1	36
9	Dolores Huerta ES	8	Church St, 30th St to Randall St (1800 block)	Speed Table	n/a	2	30
10	Dolores Huerta ES	8	Arlington St, Randall St to Fairmont St (Unit block)	Speed Table	n/a	1	36
11	Dolores Huerta ES	8	Fairmount St, Arlington St to Chenery St (Unit block)	Speed Table	n/a	1	30
12	Dolores Huerta ES	8	Fairmount St, Chenery St to Whitney St (100 block)	Speed Table	n/a	2	30
13	Balboa HS & James Denman MS/Leadership Charter HS	11	Delano Ave, Ocean Ave to Oneida Ave (400 block)	Speed Table	n/a	1	30
14	Balboa HS & James Denman MS/Leadership Charter HS	11	Delano Ave, Seneca Ave to Geneva Ave (600 block)	Speed Table	n/a	2	30
15	Balboa HS & James Denman MS/Leadership Charter HS	11	Cayuga Ave, Jr Terr to Seneca Ave (1100 block)	Speed Hump	n/a	1	40
16	Balboa HS & James Denman MS/Leadership Charter HS	11	Oneida Ave, Otsego Ave to Delano Ave (200 block)	Speed Hump	n/a	2	30
17	Bryant ES	9	25th St, Vermont St to San Bruno Ave (2500 block)	Speed Table	n/a	1	40
18	Bryant ES	9	25th St, San Bruno Ave to Utah St (2600 block)	Speed Hump	n/a	1	40
19	Bryant ES	9	25th St, Utah St to Potrero Ave (2700 block)	Speed Hump	n/a	1	40
20	Bryant ES	9	San Bruno Ave, 24th St to 25th St (1300 block)	Speed Table	n/a	1	40
21	Bryant ES	9	San Bruno Ave, 25th St to END (1400 block)	Speed Hump	n/a	3	50
22	Bryant ES	9	Utah St, 24th St to 25th St (1300 block)	Speed Table	n/a	1	50
23	Presidio MS	1	Clement St, 29th Ave to 30th Ave (2800 block)	Speed Cushion	3-lump	1	50
24	Presidio MS	1	29th Ave, Clement St to Geary Blvd (400 block)	Speed Hump	n/a	2	40
25	Presidio MS	1	30th Ave, Clement St to Geary Blvd (400 block)	Speed Hump	n/a	2	40
26	Gordon J. Lau ES	3	Washington St at Stone St	RRFB	n/a	1	n/a
27	Chinese American International ES/MS	7	Rossmoor Dr at 19th Ave	Raised Crosswalk	n/a	1	26
28	Chinese American International ES/MS	7	Rossmoor Dr at Elmhurst Dr	Speed Table	n/a	2	26
29	Chinese American International ES/MS	7	Junipero Serra Blvd (frontage road), Rossmoor Dr to Stonecrest Dr (400 block)	Speed Hump	n/a	2	26
30	Chinese American International ES/MS	7	Junipero Serra Blvd (frontage road), Stonecrest Dr to Winston Dr (500 block)	Speed Table	n/a	2	26
31	Chinese American International ES/MS	7	Stonecrest Dr, Junipero Serra Blvd (frontage road) to Winston Dr (Unit-100 blocks)	Speed Table	n/a	4	26
32	Chinese American International ES/MS	7	Broadmoor Dr, Stonecrest Dr to Winston Dr (Unit block)	Speed Table	n/a	2	26
33	Junipero Serra ES	9	Appleton Ave, Mission St to Holly Park Cir (100 block)	Speed Hump	n/a	3	36
34	Junipero Serra ES	9	Appleton Ave at Patton St	Raised Crosswalk	n/a	1	36
35	Junipero Serra ES	9	Patton St, Appleton Ave to Highland Ave (Unit block; One-Way NB)	Speed Hump	n/a	2	20
36	John O'Connell HS	9	19th St, Harrison St to Folsom St (3100 block)	Speed Table	n/a	2	34
37	John O'Connell HS	9	20th St, Harrison St to Folsom St (3200 block)	Speed Table	n/a	2	34
n/a	Saint Brigid ES/MS	2	n/a	n/a	n/a	n/a	n/a

*** Final locations, device types, and quantities are subject to change during detailed design and require review/approval by SFFD (and Muni where applicable).**

2026-27 School Year – Walk Audits Selected Schools

No	School	Supervisor District	Notes/Updates
1	Frank McCoppin ES	1	Walk Audit awaiting scheduling in spring 2027
2	Zion Lutheran ES	1	Walk Audit awaiting scheduling in spring 2027
3	San Francisco Waldorf School (K-12)	2	Walk Audit awaiting scheduling in spring 2027.
4	Cathedral School for Boys (K-8)	4	Walk Audit awaiting scheduling in spring 2027
5	Robert Louis Stevenson ES	4	Walk Audit awaiting scheduling in spring 2027
6	Independence HS	7	Walk Audit awaiting scheduling in spring 2027
7	George R. Moscone ES	9	Walk Audit awaiting scheduling in spring 2027
8	Leonard R. Flynn ES	9	Walk Audit awaiting scheduling in spring 2027
9	St. Anthony-Immaculate Conception (K-8)	9	Walk Audit awaiting scheduling in spring 2027
10	Guadalupe ES	11	Walk Audit awaiting scheduling in spring 2027
11	Stratford School of San Francisco MS	11	Walk Audit awaiting scheduling in spring 2027

Joint Walk Audit

2026-27 Walk Audits - Timeline

July – October 2026
- Update ranking/prioritization and select walk audit schools

January – June 2027
- Schedule and conduct walk audits

July 2027 – September 2027
- Circulate draft walk audit reports and recommended improvements for feedback/comment

October 2027 – December 2027
- Finalize walk audit reports and recommended improvements

July 2027 – June 2028
- Implement recommended improvements that do not require legislation (e.g., painting crosswalks, installing warning signs, modifying loading zones), and complete referrals of requested improvements to other City agencies and SFMTA divisions/programs with subject-matter jurisdiction (e.g., Muni service changes, crossing guards, new STOP signs and traffic signals, and transit service changes)

January – December 2028
- Implement recommended improvements that require interagency review, legislation and coordination (e.g., speed humps and traffic islands)